


ROLLING DUNES TIMELINE

Court Expansion & Restroom Improvement Project

February 3rd
2025

Restroom Demo
Restrooms Closed

Contractor, Ray Wells, Inc. will be on site to demo the existing Picnic Shelter and restroom. And prepping a new gravel pad for the restroom structure. During this time the City has provided Porta Potties and Handwash Station on site.



March
2025

Restroom Install
Restrooms Closed

The new restroom will be craned into place and restroom fixtures will be installed. The new picnic shelter will be added one the restroom facility is in place.



March
2025

Restroom
Improvements
Finished



April
2025


Constructions Begins
on the new Picnic
Shelter



Spring
2025
weather dependent

Court Resurfacing
Court Closed

Resurfacing the existing courts and surfacing the new addition. When the surfacing work is being completed, we will need to close the courts for several days, up to a week, in order to allow the surfacing material to cure and the courts to be striped.



Spring
2025
weather dependent

Court Reopened for
Play



May
2025

Grand reopening of
Rolling Dunes Park

